



Weekly Wrap-Up Newsletter

The weekly wrap-up newsletter is a platform for staff to be updated on the happenings in all PIUs and PMU on the progress of projects CAUSE implemented in various communities but also a space of interaction between staff and management.

Issue 19 – 4th September 2020

Completed concrete Savo road

Inside this issue

1. Savo road
2. APTC awareness
3. Munda jetty
4. Guard house -Noro
5. Noro market fencing
6. Gizo update
7. Honiara update
8. Noro update
9. Auki update



The climate-resilient spot improvement and drainage for Savo heights of West Honiara have been completed. The completed concrete pavement road has a total length of 226 meters and 3.5 meters wide and retained the existing concrete curb previously done by the Australian High Commission. The contract took five months to complete and was constructed by RH Construction company. The completion of the project cost 842 thousand dollars. Permanent Secretary of Ministry of Infrastructure Development Mr. Stephen Masiola on-behalf of CAUSE Project thanked RH for constructing the concrete road based on MID specifications and said the project would benefit the community which lives up there at Savo heights. PS Maisola encouraged the community to look after their roads for the years to come. It is estimated that around 110 direct and indirect households will benefit from this sub-project.

APTC awareness for ISDT graduates



This week a good number of ISDT graduates attended a awareness session conducted by APTC Communication officer. The awareness is purposely to inform and aware the graduates of some opportunities APTC offer through their office in Honiara. The awareness covers:

- What is APTC
- Trainings provided
- Criteria and how to apply

ISDT team leader Judith Fangalasu'u thanked the facilitator

and the past ISDT graduates for attending the session. Such awareness is important to venture into other opportunities outside of CAUSE project.

Update Munda Jetty



The construction of Munda jetty is progressing very well. This week the local workers are working on displacing underwater sand for concrete placement. As soon as the concrete are dry they will start work on the flooring of the jetty.

Guard House for Noro Quarantine



Noro quarantine centre is in the final stage of repair. Currently team is working on the security guard house. Final completion of all task on this quarantine centre is due on the coming days.

Noro market fencing



Noro market is in the process of fencing. Currently excavation and fabrication of pipe post is going on. The fencing will surely keep the market secure for vendors to keep safe their products whenever they come to sell their products in the new market.

Honiara PMU Project Update

Ongoing	Upcoming
Juniper school footpath	Kobito 2 retaining wall
Gegema footpath	Children's park footpath
White River school footpath	Children's park beautification
Veraboli school footpath	Kukum market car park
Barana water source improvement	Titinge 1 community footpath
Botanical footbridge	Pikinini clinic beautification
	Verahoi footbridge

Noro PIU Project Update

Ongoing	Upcoming
Noro Lodge Repair & Maintenance	Noro Market Ablution Block
Noro Lodge Guard House	7 new application for street cleaning
Noro Market Fence	

Auki PIU Project Update

Ongoing	Upcoming
Alota'a school foot path	Auki clinic footpath
	Auki town end sch footpath

Note: Street cleaning group's are ongoing in all PIUs and PMU.

Gizo PIU Update

Ongoing	Upcoming
Retaining wall – primary area	Public space improvement - Nusatupe
Jacob's ladder	
Public space improvement – banana valley	
Public space improvement - nusatupe	

Announcements

1. As of next week will update all completed projects on all PIUs and PMU and feature them on this newsletter .
2. PIUs CLOs and Resident Supervisors please send in pictures for newsletter cut of time Thursday 12pm each week.
3. It's a raining season so staff and contractors are advised to take extra care when out in the field.